

Activity ID	Activity Name	Orig Dur	Rem Dur	% Comp	Start	Finish	Total Float	2017												2018												2019												2020																	
								2017					2018					2019					2020					2021					2022																												
								Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D												
<b>Town Creek Middle &amp; Elementary Schools - Preliminary Schedule</b>								752	752		03-Jul-17	24-Jun-20	0																																																
<b>Project Milestones</b>								752	752		03-Jul-17	24-Jun-20	0																																																
MILE 100	Initial Programming Meeting with Design Team Leaders	0	0	0%	03-Jul-17		0	◆ Initial Programming Meeting with Design Team Leaders																																																					
MILE 105	Receive Bids for TCES	0	0	0%		04-May-18	0	◆ Receive Bids for TCES																																																					
MILE 110	Receive Bids for TCMS	0	0	0%		28-Jun-18	0	◆ Receive Bids for TCMS																																																					
MILE 115	Substantial Completion - TCES (12 month construction period)	0	0	0%		01-Jul-19*	0	◆ Substantial Completion - TCES (12 month c																																																					
MILE 120	Substantial Completion - TCMS (22 month construction period)	0	0	0%		24-Jun-20	0	◆																																																					
<b>Town Creek Elementary School</b>								462	462		01-Sep-17	01-Jul-19	0																																																
<b>Design of TCES</b>								149	149		01-Sep-17	04-Apr-18	0																																																
DES ES 100	Develop Schematic Design - TCES	36	36	0%	01-Sep-17	24-Oct-17	0	■ Develop Schematic Design - TCES																																																					
DES ES 105	Design Team Completes Design Development - TCES	30	30	0%	25-Oct-17	06-Dec-17	0	■ Design Team Completes Design Development - TCES																																																					
DES ES 110	Schem. Design Constructability Review - TCES	23	23	0%	25-Oct-17	27-Nov-17	26	■ Schem. Design Constructability Review - TCES																																																					
DES ES 115	Schem. Design Estimate - TCES	23	23	0%	25-Oct-17	27-Nov-17	26	■ Schem. Design Estimate - TCES																																																					
DES ES 120	Reconcile D/D Estimate with Design Team & Owner - TCES	4	4	0%	28-Nov-17	01-Dec-17	26	■ Reconcile D/D Estimate with Design Team & Owner - TCES																																																					
DES ES 125	Design Team Completes 60% Construction Documents - TCES	40	40	0%	07-Dec-17	02-Feb-18	0	■ Design Team Completes 60% Construction Documents - TCES																																																					
DES ES 130	Design Development Constructability Review - TCES	22	22	0%	07-Dec-17	09-Jan-18	23	■ Design Development Constructability Review - TCES																																																					
DES ES 135	Design Development Estimate - TCES	22	22	0%	07-Dec-17	09-Jan-18	23	■ Design Development Estimate - TCES																																																					
DES ES 140	Reconcile S/D Estimate with Design Team & Owner - TCES	4	4	0%	10-Jan-18	15-Jan-18	23	■ Reconcile S/D Estimate with Design Team & Owner - TCES																																																					
DES ES 145	Design Team Completes 100% CDs for Bid Documents - TCES	43	43	0%	05-Feb-18	04-Apr-18	0	■ Design Team Completes 100% CDs for Bid Documents - TCES																																																					
DES ES 150	60% Construction Document Constructability Review - TCES	21	21	0%	05-Feb-18	05-Mar-18	3	■ 60% Construction Document Constructability Review - TCES																																																					
DES ES 155	60% Construction Document Estimate - TCES	21	21	0%	05-Feb-18	05-Mar-18	3	■ 60% Construction Document Estimate - TCES																																																					
DES ES 160	Develop Final Constructability Comments - TCES	14	14	0%	06-Mar-18	23-Mar-18	3	■ Develop Final Constructability Comments - TCES																																																					
DES ES 165	Reconcile CD Estimate with Design Team & Owner - TCES	6	6	0%	06-Mar-18	13-Mar-18	16	■ Reconcile CD Estimate with Design Team & Owner - TCES																																																					
DES ES 170	Reconcile Final Constructability Comments - TCES	5	5	0%	26-Mar-18	30-Mar-18	3	■ Reconcile Final Constructability Comments - TCES																																																					
<b>Permitting Processes</b>								121	121		16-Jan-18	05-Jul-18	23																																																
PERM ES 100	NCDPI Approval - TCES	121	121	0%	16-Jan-18	05-Jul-18	23	■ NCDPI Approval - TCES																																																					
PERM ES 105	NCDOI Approval - TCES	121	121	0%	16-Jan-18	05-Jul-18	23	■ NCDOI Approval - TCES																																																					
PERM ES 110	Brunswick County Permit Sign-Off - TCES	80	80	0%	16-Jan-18	07-May-18	23	■ Brunswick County Permit Sign-Off - TCES																																																					
PERM ES 115	Brunswick County Zoning Sign-Off - TCES	80	80	0%	16-Jan-18	07-May-18	23	■ Brunswick County Zoning Sign-Off - TCES																																																					
PERM ES 120	Brunswick County Water & Sewer Permit Considerations - TCES	80	80	0%	16-Jan-18	07-May-18	23	■ Brunswick County Water & Sewer Permit Considerations - TCES																																																					
PERM ES 125	NCDENR Water & Sewer Permit Considerations - TCES	80	80	0%	16-Jan-18	07-May-18	23	■ NCDENR Water & Sewer Permit Considerations - TCES																																																					
PERM ES 130	Final Building Permitting - TCES	41	41	0%	08-May-18	05-Jul-18	23	■ Final Building Permitting - TCES																																																					
<b>Bidding for TCES</b>								135	135		25-Oct-17	04-May-18	0																																																
BID ES 100	Subcontractor Prequalification Advertisement - TCES	30	30	0%	25-Oct-17	06-Dec-17	0	■ Subcontractor Prequalification Advertisement - TCES																																																					
BID ES 105	Subcontractor Prequalification - TCES	40	40	0%	07-Dec-17	02-Feb-18	0	■ Subcontractor Prequalification - TCES																																																					
BID ES 110	CM Notifies Qualified Bidders - TCES	43	43	0%	05-Feb-18	04-Apr-18	0	■ CM Notifies Qualified Bidders - TCES																																																					
BID ES 115	Subcontractor Bidding - TCES	21	21	0%	05-Apr-18	03-May-18	0	■ Subcontractor Bidding - TCES																																																					
BID ES 120	Open Bids - TCES	1	1	0%	04-May-18	04-May-18	0	■ Open Bids - TCES																																																					
<b>TCES GMP Agreement, County Approval &amp; Subcontract Award</b>								68	68		07-May-18	10-Aug-18	0																																																
GMP ES 100	Analyze & Submit GMP - TCES	5	5	0%	07-May-18	11-May-18	0	■ Analyze & Submit GMP - TCES																																																					
GMP ES 105	Brunswick County Analyzes Finances - TCES	5	5	0%	14-May-18	18-May-18	0	■ Brunswick County Analyzes Finances - TCES																																																					
GMP ES 110	Brunswick County Issues GMP Change Order - TCES	20	20	0%	14-May-18	11-Jun-18	0	■ Brunswick County Issues GMP Change Order - TCES																																																					
GMP ES 115	Brunswick County Ops Com Approval - TCES	1	1	0%	21-May-18	21-May-18	9	■ Brunswick County Ops Com Approval - TCES																																																					
GMP ES 120	Brunswick County BOA Approval - TCES	5	5	0%	05-Jun-18	11-Jun-18	0	■ Brunswick County BOA Approval - TCES																																																					
GMP ES 125	Brunswick County Commissioner Approval - TCES	1	1	0%	12-Jun-18	12-Jun-18	0	■ Brunswick County Commissioner Approval - TCES																																																					
GMP ES 130	Subcontractor Awards - TCES	42	42	0%	13-Jun-18	10-Aug-18	0	■ Subcontractor Awards - TCES																																																					
GMP ES 135	Verify Final Funding - TCES	1	1	0%	05-Jul-18	05-Jul-18	23	■ Verify Final Funding - TCES																																																					

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Activity ID	Activity Name	Orig Dur	Rem Dur	% Comp	Start	Finish	Total Float	2017												2018												2019												2020											
								017																																															
								Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J												
GMP ES 140	Issue Construction NTP - TCES	1	1	0%	05-Jul-18	05-Jul-18	23	Issue Construction NTP - TCES																																															
<b>Pre-Construction Activities for TCES</b>		<b>95</b>	<b>95</b>		<b>20-Jun-18</b>	<b>01-Nov-18</b>	<b>125</b>																																																
<b>Submit Submittal Packages</b>		<b>40</b>	<b>40</b>		<b>20-Jun-18</b>	<b>15-Aug-18</b>	<b>150</b>																																																
SBM ES 100	Generate & Submit Structural Steel Shop Drawings - TCES	40	40	0%	20-Jun-18	15-Aug-18	0	Generate & Submit Structural Steel Shop Drawings - TCES																																															
SBM ES 105	Generate & Submit Rebar Shop Drawings - TCES	20	20	0%	27-Jun-18	25-Jul-18	5	Generate & Submit Rebar Shop Drawings - TCES																																															
SBM ES 110	Generate & Submit U/G Plumbing Submittals - TCES	15	15	0%	27-Jun-18	18-Jul-18	25	Generate & Submit U/G Plumbing Submittals - TCES																																															
SBM ES 115	Generate & Submit Door Frames & Hardware Submittals - TCES	30	30	0%	27-Jun-18	08-Aug-18	25	Generate & Submit Door Frames & Hardware Submittals - TCES																																															
SBM ES 120	Generate & Submit Plumbing Equipment Submittals - TCES	20	20	0%	27-Jun-18	25-Jul-18	50	Generate & Submit Plumbing Equipment Submittals - TCES																																															
SBM ES 125	Generate & Submit Sprinkler Shop Drawings - TCES	25	25	0%	27-Jun-18	01-Aug-18	70	Generate & Submit Sprinkler Shop Drawings - TCES																																															
SBM ES 130	Generate & Submit Masonry Submittals - TCES	20	20	0%	27-Jun-18	25-Jul-18	80	Generate & Submit Masonry Submittals - TCES																																															
SBM ES 135	Generate & Submit Electrical Equipment Submittals - TCES	15	15	0%	27-Jun-18	18-Jul-18	110	Generate & Submit Electrical Equipment Submittals - TCES																																															
SBM ES 140	Generate & Submit Framing Submittal Package - TCES	20	20	0%	12-Jul-18	08-Aug-18	45	Generate & Submit Framing Submittal Package - TCES																																															
SBM ES 145	Generate & Submit Roofing Submittals - TCES	15	15	0%	12-Jul-18	01-Aug-18	75	Generate & Submit Roofing Submittals - TCES																																															
SBM ES 150	Generate & Submit Mechanical Equipment Submittals - TCES	25	25	0%	12-Jul-18	15-Aug-18	80	Generate & Submit Mechanical Equipment Submittals - TCES																																															
SBM ES 155	Generate & Submit Windows Submittals - TCES	20	20	0%	12-Jul-18	08-Aug-18	85	Generate & Submit Windows Submittals - TCES																																															
SBM ES 160	Generate & Submit Gypsum Submittals - TCES	10	10	0%	12-Jul-18	25-Jul-18	100	Generate & Submit Gypsum Submittals - TCES																																															
SBM ES 165	Generate & Submit Floor Finishes Submittals - TCES	15	15	0%	26-Jul-18	15-Aug-18	150	Generate & Submit Floor Finishes Submittals - TCES																																															
<b>Review &amp; Approve Submittal Packages</b>		<b>45</b>	<b>45</b>		<b>19-Jul-18</b>	<b>20-Sep-18</b>	<b>140</b>																																																
REV ES 100	Review & Approve U/G Plumbing Submittals - TCES	15	15	0%	19-Jul-18	08-Aug-18	25	Review & Approve U/G Plumbing Submittals - TCES																																															
REV ES 105	Review & Approve Electrical Equipment Submittals - TCES	15	15	0%	19-Jul-18	08-Aug-18	110	Review & Approve Electrical Equipment Submittals - TCES																																															
REV ES 110	Review & Approve Rebar Shop Drawings - TCES	15	15	0%	26-Jul-18	15-Aug-18	5	Review & Approve Rebar Shop Drawings - TCES																																															
REV ES 115	Review & Approve Plumbing Equipment Submittals - TCES	15	15	0%	26-Jul-18	15-Aug-18	50	Review & Approve Plumbing Equipment Submittals - TCES																																															
REV ES 120	Review & Approve Masonry Submittals - TCES	15	15	0%	26-Jul-18	15-Aug-18	80	Review & Approve Masonry Submittals - TCES																																															
REV ES 125	Review & Approve Gypsum Submittals - TCES	15	15	0%	26-Jul-18	15-Aug-18	100	Review & Approve Gypsum Submittals - TCES																																															
REV ES 130	Review & Approve Sprinkler Shop Drawings - TCES	15	15	0%	02-Aug-18	22-Aug-18	70	Review & Approve Sprinkler Shop Drawings - TCES																																															
REV ES 135	Review & Approve Roofing Submittals - TCES	15	15	0%	02-Aug-18	22-Aug-18	75	Review & Approve Roofing Submittals - TCES																																															
REV ES 140	Review & Approve Door Frames & Hardware Submittals - TCES	30	30	0%	09-Aug-18	20-Sep-18	25	Review & Approve Door Frames & Hardware Submittals - TCES																																															
REV ES 145	Review & Approve Framing Submittal Package - TCES	15	15	0%	09-Aug-18	29-Aug-18	45	Review & Approve Framing Submittal Package - TCES																																															
REV ES 150	Review & Approve Windows Submittals - TCES	15	15	0%	09-Aug-18	29-Aug-18	85	Review & Approve Windows Submittals - TCES																																															
REV ES 155	Review & Approve Structural Steel Shop Drawings - TCES	15	15	0%	16-Aug-18	06-Sep-18	0	Review & Approve Structural Steel Shop Drawings - TCES																																															
REV ES 160	Review & Approve Mechanical Equipment Submittals - TCES	15	15	0%	16-Aug-18	06-Sep-18	80	Review & Approve Mechanical Equipment Submittals - TCES																																															
REV ES 165	Review & Approve Floor Finishes Submittals - TCES	15	15	0%	16-Aug-18	06-Sep-18	150	Review & Approve Floor Finishes Submittals - TCES																																															
<b>Fabrication &amp; Delivery of Key Materials &amp; Equipment</b>		<b>60</b>	<b>60</b>		<b>09-Aug-18</b>	<b>01-Nov-18</b>	<b>125</b>																																																
FAB ES 100	Fab & Deliver U/G Plumbing - TCES	15	15	0%	09-Aug-18	29-Aug-18	25	Fab & Deliver U/G Plumbing - TCES																																															
FAB ES 105	Fab & Deliver Electrical Equipment - TCES	15	15	0%	09-Aug-18	29-Aug-18	110	Fab & Deliver Electrical Equipment - TCES																																															
FAB ES 110	Fab & Deliver 1st Foundation Rebar - TCES	20	20	0%	16-Aug-18	13-Sep-18	5	Fab & Deliver 1st Foundation Rebar - TCES																																															
FAB ES 115	Fab & Deliver Plumbing Equipment - TCES	30	30	0%	16-Aug-18	27-Sep-18	50	Fab & Deliver Plumbing Equipment - TCES																																															
FAB ES 120	Fab & Deliver Masonry - TCES	20	20	0%	16-Aug-18	13-Sep-18	80	Fab & Deliver Masonry - TCES																																															
FAB ES 125	Fab & Deliver Gypsum - TCES	10	10	0%	16-Aug-18	29-Aug-18	100	Fab & Deliver Gypsum - TCES																																															
FAB ES 130	Fab & Deliver Sprinkler - TCES	25	25	0%	23-Aug-18	27-Sep-18	70	Fab & Deliver Sprinkler - TCES																																															
FAB ES 135	Fab & Deliver Roofing - TCES	15	15	0%	23-Aug-18	13-Sep-18	75	Fab & Deliver Roofing - TCES																																															
FAB ES 140	Fab & Deliver Framing - TCES	20	20	0%	30-Aug-18	27-Sep-18	45	Fab & Deliver Framing - TCES																																															
FAB ES 145	Fab & Deliver Windows - TCES	20	20	0%	30-Aug-18	27-Sep-18	85	Fab & Deliver Windows - TCES																																															
FAB ES 150	Fab & Deliver Structural Steel - TCES	40	40	0%	07-Sep-18	01-Nov-18	0	Fab & Deliver Structural Steel - TCES																																															
FAB ES 155	Fab & Deliver Mechanical Equipment - TCES	25	25	0%	07-Sep-18	11-Oct-18	80	Fab & Deliver Mechanical Equipment - TCES																																															
FAB ES 160	Fab & Deliver Floor Finishes - TCES	15	15	0%	07-Sep-18	27-Sep-18	150	Fab & Deliver Floor Finishes - TCES																																															
FAB ES 165	Fab & Deliver Door Frames & Hardware - TCES	30	30	0%	21-Sep-18	01-Nov-18	25	Fab & Deliver Door Frames & Hardware - TCES																																															
<b>TCES Construction</b>		<b>228</b>	<b>228</b>		<b>09-Jul-18</b>	<b>03-Jun-19</b>	<b>15</b>																																																
<b>Mobilization, Initial Site Prep &amp; Building Pad</b>		<b>30</b>	<b>30</b>		<b>09-Jul-18</b>	<b>17-Aug-18</b>	<b>23</b>																																																

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

Activity ID	Activity Name	Orig Dur	Rem Dur	% Comp	Start	Finish	Total Float	2017												2018												2019												2020																																																											
								017																																																																																															
								Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J																																																
E MOB 100	Mobilization, Initial Erosion Control & Clearing - TCES	20	20	0%	09-Jul-18	03-Aug-18	23																																																	■ Mobilization, Initial Erosion Control & Clearing - TCES																																															
E MOB 105	Construct Building Pad - TCES	10	10	0%	06-Aug-18	17-Aug-18	23																																																	■ Construct Building Pad - TCES																																															
<b>Foundations</b>		<b>15</b>	<b>15</b>		<b>14-Sep-18</b>	<b>04-Oct-18</b>	<b>5</b>																																																																																																
E FND 100	Concrete Foundations & Foundation Masonry - TCES	15	15	0%	14-Sep-18	04-Oct-18	5																																																	■ Concrete Foundations & Foundation Masonry - TCES																																															
<b>Below-Slab Rough-Ins &amp; Slab-On-Grade</b>		<b>20</b>	<b>20</b>		<b>28-Sep-18</b>	<b>25-Oct-18</b>	<b>5</b>																																																																																																
E SOG 100	Below-Slab R/Is - TCES	15	15	0%	28-Sep-18	18-Oct-18	5																																																	■ Below-Slab R/Is - TCES																																															
E SOG 105	Place Slab-on-Grade - TCES	5	5	0%	19-Oct-18	25-Oct-18	5																																																	■ Place Slab-on-Grade - TCES																																															
<b>Structural Work</b>		<b>20</b>	<b>20</b>		<b>02-Nov-18</b>	<b>03-Dec-18</b>	<b>0</b>																																																																																																
E STR 100	Erect Structural Steel & Decking - TCES	20	20	0%	02-Nov-18	03-Dec-18	0																																																	■ Erect Structural Steel & Decking - TCES																																															
<b>Roofing &amp; Roof-Top Work</b>		<b>15</b>	<b>15</b>		<b>04-Dec-18</b>	<b>26-Dec-18</b>	<b>20</b>																																																																																																
E RF 100	Roofing Systems - TCES	15	15	0%	04-Dec-18	26-Dec-18	20																																																	■ Roofing Systems - TCES																																															
<b>Exterior Cladding</b>		<b>45</b>	<b>45</b>		<b>04-Dec-18</b>	<b>08-Feb-19</b>	<b>10</b>																																																																																																
E CL 100	Exterior Framing & Sheathing - TCES	15	15	0%	04-Dec-18	26-Dec-18	0																																																	■ Exterior Framing & Sheathing - TCES																																															
E CL 105	Masonry Veneer - TCES	20	20	0%	27-Dec-18	25-Jan-19	10																																																	■ Masonry Veneer - TCES																																															
E CL 110	Windows & Storefront - TCES	15	15	0%	21-Jan-19	08-Feb-19	10																																																	■ Windows & Storefront - TCES																																															
<b>Interior Work</b>		<b>120</b>	<b>120</b>		<b>11-Dec-18</b>	<b>03-Jun-19</b>	<b>0</b>																																																																																																
<b>Partitions, Rough-ins, Drywall &amp; Grid</b>		<b>60</b>	<b>60</b>		<b>11-Dec-18</b>	<b>08-Mar-19</b>	<b>0</b>																																																																																																
E RI 100	Framing & In-Wall R/Is - TCES	30	30	0%	11-Dec-18	25-Jan-19	0																																																	■ Framing & In-Wall R/Is - TCES																																															
E RI 105	Overhead R/Is - TCES	40	40	0%	27-Dec-18	22-Feb-19	10																																																	■ Overhead R/Is - TCES																																															
E RI 110	Drywall Finishes & Ceiling Grid - TCES	30	30	0%	28-Jan-19	08-Mar-19	0																																																	■ Drywall Finishes & Ceiling Grid - TCES																																															
<b>Fixtures &amp; Finishes</b>		<b>65</b>	<b>65</b>		<b>04-Mar-19</b>	<b>03-Jun-19</b>	<b>0</b>																																																																																																
E FIN 100	Grid Fixtures - TCES	20	20	0%	04-Mar-19	29-Mar-19	5																																																	■ Grid Fixtures - TCES																																															
E FIN 105	Painting, Hard Tile, Doors & Casework - TCES	30	30	0%	11-Mar-19	19-Apr-19	0																																																	■ Painting, Hard Tile, Doors & Casework - TCES																																															
E FIN 110	Wall Trimout, Devices & Ceiling Tiles - TCES	30	30	0%	08-Apr-19	17-May-19	0																																																	■ Wall Trimout, Devices & Ceiling Tiles - TCES																																															
E FIN 115	Flooring & Division 10 Finishes - TCES	20	20	0%	06-May-19	03-Jun-19	0																																																	■ Flooring & Division 10 Finishes - TCES																																															
<b>Mid &amp; Late Project Sitework</b>		<b>100</b>	<b>100</b>		<b>04-Dec-18</b>	<b>26-Apr-19</b>	<b>40</b>																																																																																																
E SITE 100	Drainage & Utilities - TCES	40	40	0%	04-Dec-18	01-Feb-19	40																																																	■ Drainage & Utilities - TCES																																															
E SITE 105	Hardscapes - TCES	30	30	0%	04-Feb-19	15-Mar-19	40																																																	■ Hardscapes - TCES																																															
E SITE 110	Landscapes & Site Amenities - TCES	30	30	0%	18-Mar-19	26-Apr-19	40																																																	■ Landscapes & Site Amenities - TCES																																															
<b>Testing, Punchlist &amp; Final Inspections</b>		<b>30</b>	<b>30</b>		<b>20-May-19</b>	<b>01-Jul-19</b>	<b>0</b>																																																																																																
E CLO 100	TAB & Commissioning - TCES	30	30	0%	20-May-19	01-Jul-19	0																																																	■ TAB & Commissioning - TCES																																															
E CLO 105	Punchlist Process - TCES	20	20	0%	04-Jun-19	01-Jul-19	0																																																	■ Punchlist Process - TCES																																															
E CLO 110	Local Inspections for Occupancy - TCES	15	15	0%	11-Jun-19	01-Jul-19	0																																																	■ Local Inspections for Occupancy - TCES																																															
<b>Town Creek Middle School</b>		<b>709</b>	<b>709</b>		<b>01-Sep-17</b>	<b>24-Jun-20</b>	<b>0</b>																																																																																																
<b>Design of TCMS</b>		<b>182</b>	<b>182</b>		<b>01-Sep-17</b>	<b>21-May-18</b>	<b>0</b>																																																																																																
DES MS 100	Develop Schematic Design - TCMS	37	37	0%	01-Sep-17	25-Oct-17	1																																																	■ Develop Schematic Design - TCMS																																															
DES MS 105	Design Team Completes Design Development - TCMS	30	30	0%	26-Oct-17	07-Dec-17	31																																																	■ Design Team Completes Design Development - TCMS																																															
DES MS 110	Schem. Design Constructability Review - TCMS	23	23	0%	26-Oct-17	28-Nov-17	63																																																	■ Schem. Design Constructability Review - TCMS																																															
DES MS 115	Schem. Design Estimate - TCMS	23	23	0%	26-Oct-17	28-Nov-17	63																																																	■ Schem. Design Estimate - TCMS																																															
DES MS 120	Reconcile D/D Estimate with Design Team & Owner - TCMS	4	4	0%	29-Nov-17	04-Dec-17	63																																																	■ Reconcile D/D Estimate with Design Team & Owner - TCMS																																															
DES MS 125	Design Development Constructability Review - TCMS	22	22	0%	08-Dec-17	10-Jan-18	60																																																	■ Design Development Constructability Review - TCMS																																															
DES MS 130	Design Development Estimate - TCMS	22	22	0%	08-Dec-17	10-Jan-18	60																																																	■ Design Development Estimate - TCMS																																															
DES MS 135	Reconcile S/D Estimate with Design Team & Owner - TCMS	4	4	0%	11-Jan-18	16-Jan-18	60																																																	■ Reconcile S/D Estimate with Design Team & Owner - TCMS																																															
DES MS 140	Design Team Completes 60% Construction Documents - TCMS	42	42	0%	05-Feb-18	03-Apr-18	0																																																	■ Design Team Completes 60% Construction Documents - TCMS																																															
DES MS 145	Design Team Completes 100% CDs for Bid Documents - TCMS	34	34	0%	04-Apr-18	21-May-18	0																																																	■ Design Team Completes 100% CDs for Bid Documents - TCMS																																															
DES MS 150	60% Construction Document Constructability Review - TCMS	22	22	0%	04-Apr-18	03-May-18	4																																																	■ 60% Construction Document Constructability Review - TCMS																																															
DES MS 155	60% Construction Document Estimate - TCMS	22	22	0%	04-Apr-18	03-May-18	4																																																	■ 60% Construction Document Estimate - TCMS																																															
DES MS 160	Develop Final Constructability Comments - TCMS	4	4	0%	04-May-18	09-May-18	4																																																	■ Develop Final Constructability Comments - TCMS																																															

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

**Town Creek Middle School & Addition to Town Creek Elementary School**  
**WM Jordan**  
**DRAFT Preliminary Shedule - All Activities Shown**





