

TASK ID	TASK	WORK DAYS	START DATE	FINISH DATE	Total Float	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J			
2346	BACKFILL CURBS @ SOUTH LOWER LOT	2	06-Jan-20	07-Jan-20	51											2346																																
2348	INSTALL LIGHT POLE BASES @ SOUTH LOWER LOT	5	06-Jan-20	10-Jan-20	50											2348																																
2360	ASPHALT BINDER @ SOUTH LOWER LOT	2	19-Feb-20	20-Feb-20	21											2360																																
2350	SET LIGHT POLES @ SOUTH LOWER LOT	5	21-Feb-20	27-Feb-20	56											2350																																
2358	INSTALL SIDEWALKS @ SOUTH LOWER LOT / BELK	5	21-Feb-20	27-Feb-20	21											2358																																
FINISH SITEWORK		107	30-Dec-19	29-May-20	4																																											
2840	REGRAIDING AROUND PARKING DECK	5	30-Dec-19	07-Jan-20	53											2840																																
2850	TAP EXISTING 3" IRRIGATION AND ROUTE AROUND DECK	5	08-Jan-20	14-Jan-20	53											2850																																
2370	INSTALL IRRIGATION SYSTEM	5	28-Feb-20	05-Mar-20	21											2370																																
1770	INSTALL TOPSOIL	10	06-Mar-20	19-Mar-20	21											1770																																
1860	INSTALL LANDSCAPING	20	20-Mar-20	16-Apr-20	21											1860																																
2250	FINAL PAVING @ SOUTH LOTS	3	12-May-20	14-May-20	4											2250																																
2830	FINAL STRIPING & EXTERIOR SIGNAGE @ SOUTH LOTS	5	15-May-20	21-May-20	4											2830																																
2340	PUNCH & OPEN @ SOUTH LOTS	5	22-May-20	29-May-20	4											2340																																
FINAL INSPECTIONS		300	24-Jun-19	28-Aug-20	0																																											
		300	24-Jun-19	28-Aug-20	0																																											
		300	24-Jun-19	28-Aug-20	0																																											
2430	SITE SURVEY	5	24-Jun-19	28-Jun-19	275											2430																																
2590	NFPA 24 SITE UTILITIES	5	24-Jun-19	28-Jun-19	235											2590																																
1890	HVAC START UP & CONTROLS	10	15-Jan-20	28-Jan-20	86											1890																																
2630	TEST & BALANCE @ BLDG	5	29-Jan-20	04-Feb-20	86											2630																																
2650	MANAFACTUER ROOF INSP	5	05-Feb-20	11-Feb-20	81											2650																																
2660	SPECICAL INSP LETTER	5	19-Feb-20	25-Feb-20	71											2660																																
2640	INVERTER TESTING	5	26-Feb-20	03-Mar-20	56											2640																																
2410	NIGHT LIGHT TEST	5	11-Mar-20	17-Mar-20	56											2410																																
2620	P3 PROJECT PHONE LINE IN BLDG 4 TERMINATED	5	11-Mar-20	17-Mar-20	26											2620																																
2600	DATA FIBER TESTING	5	25-Mar-20	31-Mar-20	26											2600																																
2420	ELEC GROUNDING	5	01-Apr-20	07-Apr-20	41											2420																																
2610	COMPLETE IT / SECURITY ROOM AND UNCW PUNCH & ACCEPTANCE	10	01-Apr-20	14-Apr-20	26											2610																																
2450	LETTER TO SCO - FROM ELECTRICAL	5	08-Apr-20	14-Apr-20	41											2450																																
1030	IT / PHONE LINES ACTIVATED TO FIRE ALARM / BAS / ELEV'S AND SECURITY	0		14-Apr-20	31											1030																																
1920	NCDOL ELEVATOR INSPECTION	5	15-Apr-20	21-Apr-20	31											1920																																
2680	UNCW SECURITY DEVICE IP ADDRESS CAMERA'S FUNCTIONAL	5	15-Apr-20	21-Apr-20	26											2680																																
1930	NCDWQ FINAL INSPECTIONS	5	17-Apr-20	23-Apr-20	39											1930																																
2460	BACKFLOW CERT'S	5	17-Apr-20	23-Apr-20	89											2460																																
1900	SCO FINAL ELECTRICAL INSPECTIONS	5	22-Apr-20	28-Apr-20	36											1900																																
1910	NFPA 14 / 72 COMPLETE	5	06-May-20	12-May-20	11											1910																																
2440	LIFE SAFETY LETTER	5	13-May-20	19-May-20	11											2440																																
1940	PRE-FINAL PUNCHLIST / ISSUE LETTER TO SCO	10	05-Jun-20	18-Jun-20	0											1940																																
1950	SCO FINAL	5	19-Jun-20	25-Jun-20	0											1950																																
2470	CANCEL INSURANCES	5	26-Jun-20	02-Jul-20	40											2470																																
1970	SCO RE- INSPECTION	25	26-Jun-20	31-Jul-20*	0											1970																																
1960	SCO FINAL PUNCHLIST	20	03-Aug-20	28-Aug-20	0											1960																																